TCEQ Irrigation Final Inspection Checklist

(To be completed by the Licensed Irrigator or Plumber)

https://www.tceq.texas.gov/downloads/drinking-water/landscape-irrigation/forms

Contractor Information		Site/Property Information		
Company Name:	Custo	omer Name:		
Licensed Individual:	Addre	ress:		
LI# or LP#:	Perm	nit Number:		

Backflow Prevention Method							
Is there an on-site sewage facility where the irrigation is installed?	Yes No						
Is there a private well connected to the public water supply?	Yes No						
Is there a chemical injection system on the irrigation system?							
Is there a water meter connected to a private water line with a lawn irrigation connection? Yes No							
Type of Method: RP PVB SVB AVB DC AG							
Reduced Pressure Principal (RP) Pressure Vacuum Breaker (PVB) Spill Resistant Vacuum Breaker (SVB) Atmospheric Vacuum Breaker (AVB) Double Check Valve (DC) Air Gap (AG)							
Installed per state and local codes? Yes No If no, explain:							
T&M Report filed with the water purveyor? Yes No							

Irrigation System Controls Is the controller(s) properly installed? Yes No Is the rain sensor(s) properly installed? Yes No

Documentation						
rrigation Controller N	/Janual?	Yes	No	As-Built Drawing?	Yes	No
Signed Maintenance	Checklist?	Yes	No	Warranty Sticker Present?	Yes	No
Seasonal Watering Sc	hedule?	Yes	No	Sensor(s) Operational Manual?	Yes	No
rrigation Statement	per RG 344.63 (2)(D)?	Yes	No	Signed Walk Through?	Yes	No
&M Report to System	n Owner?	Yes	No	List of Components Requiring Maintenance?	Yes	No
Do components mate	h the plan?	Yes	No			
Explain:						
•		163	NO		<u> </u>	

System Operation					
Do all zones turn on?	Yes	No	Are there any leaks?	Yes	No
Do the heads have the required pressure			Are heads out of vertical alignment?	Yes	No
to operate efficiently?	Yes	No	Are heads in areas less than 48" wide?	Yes	No
Are heads adjusted to prevent overspray			Are heads a minimum of 4" from hardscape?	Yes	No
onto unintended areas?	Yes	No	Are ditches properly compacted?	Yes	No
Is there 100% coverage of intended area?	Yes	No	Do quick coupler valve boxes have purple lids?	Yes	No
Other Issues:			· · · ·		

Valves							
Are valves installed correctly?	Yes	No	Are valves accessible for repair?	Yes	No		
Are wires in valve boxes connected correctly?	Yes	No	Are valves in appropriate valve boxes?	Yes	No		

Reclaimed Water Systems		
Is there a minimum of an 8" by 8" sign, in English and Spanish, posted in the irrigated area that reads,	Yes	No
"RECLAIMED WATER - DO NOT DRINK" and "AGUA DE RECUPERACIÓN - NO BEBER"?		
Is the irrigation system installed using purple components including pipe, valve box lids and heads?	Yes	No

Pass Fail

Comments:

Inspected by:

Date: